SCHEDULE-I- AC Transmission Line / ICT / Static Var Compensator / Series Compensator/HVDC (Back to Back Stations and Bi-Pole Links)/ Line Reactors/ Bus Reactors Outage Details for the FY April-2024- March-2025.

	and Bi-Pole Links)/ Line Reactors/ Bus Reactors Outage Details for the FY April-2024- March-2025. Outage Restoration Duration of Outage Attributable to									
		: 	Restorat	lon	Inter-State		_			
Element Name	Date	Time	Date	Time	Transmission Licensee	Others	System Constraint/Natural Calamity/ Militancy	Deemed Available	Reason of Outage	Availability (%)
					Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
Apr-24										
400kV SUGEN-JHANOR	06/04/2024	16:48	06/04/2024	18:26	00:00	01:38	00:00	00:00	RTU panel commissioning activity at NTPC Gandhar end	
400kV SUGEN-JHANOR	17/04/2024	14:29	17/04/2024	17:07	00:00	02:38	00:00	00:00	Fault I R & B Phase at 86.2/93.8 KM from SUGEN	
400kV UNOSUGEN-PIRANA	20/04/2024	08:59	21/04/2024	23:43	00:00	14:44	00:00	00:00	GIS Bus Outagae for ICT 4 GIS Adaptor installation at TPL Sugen end	100%
400kV PIRANA-PIRANA(PG) I	27/04/2024	06:17	27/04/2024	09:22	00:00	03:05	00:00	00:00	Power Quality Analyser meter instalation at TPL Pirana end	
400kV UNOSUGEN-PIRANA	30/04/2024	08:57	30/04/2024	21:50	00:00	12:53	00:00	00:00	GIS Bus Outagae for ICT 4 GIS Adaptor installation at TPL Sugen end	
May-24										
400kV SUGEN-VAPI	01/May/24	12:25	01/May/24	14:46	02:21	00:00	00:00	00:00	In Line hot spot attending job by TPGL.	
400kV SUGEN-PIRANA	08/May/24	09:14	08/May/24	18:49	00:00	09:35	00:00	00:00	Hot line washing work at TPL SUGEN end.	
400kV SUGEN-JHANOR	09/May/24	08:35	09/May/24	14:46	00:00	06:11	00:00	00:00	GIS bus outage for ICT 4 GIS adaptor installation at TPL SUGEN end.	
400kV SUGEN-VAPI	10/May/24	06:24	10/May/24	10:12	00:00	03:48	00:00	00:00	GIS bus outage for ICT 4 GIS adaptor installation at TPL SUGEN end	
400kV UNOSUGEN-PIRANA	12/May/24	08:51	13/May/24	22:25	00:00	13:34	00:00	00:00	GIS bus outage for ICT 4 GIS adaptor installation at TPL SUGEN end	
400 KV UNOSUGEN-PIRANA LINE	16/May/24	10:46	17/May/24	19:28	00:00	08:42	00:00	00:00	GIS bus outage for ICT 4 GIS adaptor installation at TPL SUGEN end.	99.99%
400kV PIRANA-PIRANA(PG) I	23-05-2024	00:56	23-05-2024	06:57	00:00	06:01	00:00	00:00	Hotspot Attending Work- TPL_ Ahmedabad substation end.	
400kV PIRANA-PIRANA(PG) II	23/May/24	08:31	23/May/24	10:58	00:00	02:27	00:00	00:00	Power Quality Meter Installation Work at PGCIL Substation end.	
400 KV UNOSUGEN-PIRANA LINE	26/May/24	08:22	26/May/24	16:56	00:00	08:34	00:00	00:00	ICT -4 busbar integration and SCADA update at TPL SUGEN end.	
400kV SUGEN - UNOSUGEN	26/May/24	08:24	26/May/24	16:51	00:00	08:27	00:00	00:00	ICT -4 busbar integration and SCADA update at TPL SUGEN end.	
Jun-24										
400 KV UNOSUGEN-PIRANA LINE	02/Jun/24	08:48	02/Jun/24	11:45	00:00	00:00	00:00	02:57	Extended GIS bus for ICT#4 charging at TPL SUGEN end.	
400 KV SUGEN-UNOSUGEN LINE	02/Jun/24	09:14	02/Jun/24	11:34	00:00	00:00	00:00	02:20	Extended GIS bus for ICT#4 charging at TPL SUGEN end.	
400 KV SUGEN VAPI LINE	14/Jun/24	08:35	24/Jun/24	20:09	00:00	11:34	00:00	00:00	Line modification work by Powergrid for NHAI	99.99%
400kV PIRANA-PIRANA(PG) I	24/Jun/24	22:00	25/Jun/24	03:20	05:20	00:00	00:00	00:00	Y-Phase insulator string replacement work on tower No 624B by TPGL.	
400kV SUGEN-JHANOR	29/Jun/24	05:34	29/Jun/24	05:34	00:00	00:00	00:00	00:00	Auto reclosure operated successfully. May be transient fault.	
Jul-24										
400kV SUGEN-JHANOR	19/Jul/24	02:31	19/Jul/24	02:31	00:00	00:00	00:00	00:00	Auto reclosure - (Fault indication is 38.3Km from SUGEN (PGCIL Juridiction) and TPGL's juridiction is 12Km.	
400kV SUGEN-JHANOR	20/Jul/24	05:04	20/Jul/24	05:04	00:00	00:00	00:00	00:00	Auto reclosure - (Fault indication is 37.7Km from SUGEN (PGCIL Juridiction) and TPGL's juridiction is 12Km.	99.96%
400kV SUGEN - UNOSUGEN	21/Jul/24	05:50	21/Jul/24	17:13	11:23	00:00	00:00	00:00	At Tower 438, Y phase insulator was damaged.	1
400kV SUGEN-JHANOR	24/Jul/24	08:50	24/Jul/24	20:09	00:00	11:19	00:00	00:00	Y Phase line reactor relay mal-operation during maintenance work by NTPC Jhanor team at Jhanor end.	

	Outage		Restorat	ion	Dur	ration of C	Outage Attributable to			
Element Name	Date	Time	Date	Time	Inter-State Transmission Licensee	Others	System Constraint/Natural Calamity/ Militancy	Deemed Available	Reason of Outage	Availability (%)
					Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
Aug-24										
400kV UNOSUGEN-PIRANA	01/Aug/24	09:31	01/Aug/24	17:44	00:00	08:13	00:00	00:00	Line Outage taken for GIS PSD setting checking by TPL SUGEN at UNSUGEN end.	
400kV SUGEN-PIRANA	02/Aug/24	08:28	02/Aug/24	18:15	00:00	09:47	00:00	00:00	Line Outage taken for GIS PSD setting checking by TPL SUGEN at UNSUGEN end.	
400kV SUGEN-VAPI	06/Aug/24	09:26	06/Aug/24	17:25	00:00	07:59	00:00	00:00	Third party meter calibration job at TPL SUGEN end.	
400kV SUGEN-VAPI	26/Aug/24	00:13	26/Aug/24	00:13	00:00	00:00	00:00	00:00	Auto reclosure - (Fault indication is 84.5Km from SUGEN (PGCIL Juridiction)	100%
400kV SUGEN-PIRANA	31/Aug/24	07:29	31/Aug/24	09:20	00:00	00:00	00:00	01:51	Broken insulator checking on Tower No 392 from top.	
400kV UNOSUGEN-PIRANA	31/Aug/24	09:31	31/Aug/24	13:17	00:00	00:00	00:00	03:46	R-Phase (Top) polymeric insulator replacement work on tower No.392	
Sep-24										
400kV SUGEN-PIRANA	02/Sep/24	08:41	03/Sep/24	01:41	00:00	17:00	00:00	00:00	ABT meter replacement work at TPL-Pirana SS end.	
400kV SUGEN-PIRANA	04/Sep/24	12:26	04/Sep/24	17:59	00:00	05:33	00:00	00:00	PSD card replacement Job at TPL -Sugen end.	
400kV UNOSUGEN-PIRANA	08/Sep/24	03:33	08/Sep/24	05:23	00:00	01:50	00:00	00:00	Line tripped from Pirana end:Auto Reclose Operated unsuccessfull from TPL Pirana SS end and line was charged from TPL Sugen end.	100%
400kV PIRANA-PIRANA(PG) I	10/Sep/24	08:44	10/Sep/24	13:34	00:00	04:50	00:00	00:00	ABT meter replacement work at TPL-Pirana SS end.	100%
400kV PIRANA-PIRANA(PG) I	10/Sep/24	15:03	10/Sep/24	16:01	00:00	00:58	00:00	00:00	VT fuse replacement work at TPLPirana end.	
400kV PIRANA-PIRANA(PG) II	10/Sep/24	16:16	10/Sep/24	20:13	00:00	03:57	00:00	00:00	ABT meter replacement work at TPL-Pirana SS end.	
Oct-24										
400kV SUGEN-JHANOR	03/Oct/24	08:23	03/Oct/24	18:37	00:00	10:14	00:00	00:00	Line outage for Meter Calibration Job at TPL Sugen end .NTPC has taken Opportunity base outage HAS TAKEN OPPORTUNIty for lines aligment job.	
400kV SUGEN-VAPI	17/Oct/24	11:51	18/Oct/24	00:27	00:00	12:36	00:00	00:00	Line outage for far end BUSBAR and LBB protection testing job at PGCIL susbstation End.	100%
400kV SUGEN-PIRANA	18/Oct/24	09:08	18/Oct/24	18:31	00:00	09:23	00:00	00:00	Energy meter Calibration work at TPL Sugen end	
400kV SUGEN-VAPI	24/Oct/24	00:11	24/Oct/24	05:32	00:00	05:21	00:00	00:00	Line outage for LBB protection testing job at PGCIL Substation end.	

	Outage		Restoration		Du	ration of C	Outage Attributable to			
Element Name	Date	Time	Date	Time	Inter-State Transmission Licensee	Others	System Constraint/Natural Calamity/ Militancy	Deemed Available	Reason of Outage	Availability (%)
Nov-24					Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
400kV SUGEN-PIRANA	03/Nov/24	01:56	03/Nov/24	08:29	00:00	00:00	00:00	06:33	SUGEN PIRANA Line taken out on 01:56 hrs under grid code WR/146 For VOLTAGE CONTROL.	
400kV SUGEN-PIRANA	04/Nov/24	01:47	04/Nov/24	07:59	00:00	00:00	00:00	06:12	SUGEN PIRANA Line taken out on 01:47 hrs under grid code WR/196 For VOLTAGE CONTROL.	
400kV PIRANA-PIRANA(PG) II	05/Nov/24	05:38	05/Nov/24	08:54	03:16	00:00	00:00	00:00	Hotspot attending work at jumper Connector of PGCIL Pirana Gantry	
400kV UNOSUGEN-PIRANA	12/Nov/24	09:45	12/Nov/24	18:48	00:00	09:03	00:00	00:00	GIS Extension bus Isolator requires to open to attend ICT-4 Bus adaptor SF6 gas leak at Sugen end	
400kV SUGEN - UNOSUGEN	12/Nov/24	09:52	12/Nov/24	18:45	00:00	08:53	00:00	00:00	GIS Extension bus Isolator requires to open to attend ICT-4 Bus adaptor SF6 gas leak at Sugen end	99.80%
400kV SUGEN -UNOSUGEN	19/Nov/24	17:26	19/Nov/24	18:19	00:00	00:53	00:00	00:00	GIS bus outage to open Bus Isolator at TPL Sugen end .	
400kV SUGEN -UNOSUGEN	19/Nov/24	09:32	30/Nov/24	00:00	00:00	00:00	00:00	14:28	For Safety Purpose:Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL)-1	
400kV PIRANA-PIRANA(PG) I	19/Nov/24	09:32	30/Nov/24	00:00	00:00	00:00	00:00	14:28	Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL) 1 (TPGL KHAVDA project work).	-
400kV SUGEN-PIRANA	30/Nov/24	17:44	30/Nov/24	20:50	00:00	03:06	00:00	00:00	Tripping: Cause-kite thread between tower no-477 & 478 was shorted. Autoreclosure disabled as a safety measure for restringing work between Pirana-Pirana # 2 and Pirana - SUGEN line are continue as part of Khavda project.	
Dec-24										
400kV UNOSUGEN-PIRANA	01/Dec/24	00:00	21/Dec/24	21:33	00:00	00:00	00:00	21:33	Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL) 1 (TPGL Khavda project work).	
400kV PIRANA-PIRANA(PG) I	01/Dec/24	00:00	21/Dec/24	20:58	00:00	00:00	00:00	20:58	Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL) 1 (TPGL Khavda project work).	-
400kV SUGEN-JHANOR	20/Dec/24	11:36	20/Dec/24	14:46	00:00	03:10	00:00	00:00	Line tripped on distanace protection. Distance from SUGEN end 49.6 KM.((PGCIL Juridiction))	100%
400kV PIRANA-PIRANA(PG) II	23/Dec/24	11:15	31/Dec/24	24:00	00:00	00:00	00:00	204:45	Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL) 1 (TPGL Khavda project work).	
400kV SUGEN-PIRANA Jan-25	23/Dec/24	10:37	31/Dec/24	24:00	00:00	00:00	00:00	205:23	Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL) 1 (TPGL Khavda project work).	
Jdn-25									Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL)	
400kV PIRANA-PIRANA(PG) II	01/Jan/25	00:00	10/Jan/25	16:06	00:00	00:00	00:00	16:06	1 (TPGL Khavda project work).Continouse outage since 23/12/2024	
400kV SUGEN-PIRANA	01/Jan/25	00:00	10/Jan/25	16:21	00:00	00:00	00:00	16:21	Re-conductoring work of 400 kV Pirana (PG)-Pirana (TPL) 1 (TPGL Khavda project work).Continouse outage since 23/12/2024	
400kV SUGEN-PIRANA	12/Jan/25	12:30	12/Jan/25	16:23	00:00	00:00	00:00	03:53	Line tripping: Cause-kite thread short between Tower no-240 & 241	
400kV SUGEN-PIRANA	14/Jan/25	10:48	14/Jan/25	12:45	00:00	00:00	00:00	01:57	Line tripping: Cause-kite thread short between Tower no-314 & 315	
400kV SUGEN-PIRANA	14/Jan/25	13:03	14/Jan/25	14:26	00:00	00:00	00:00	01:23	Line tripping: Cause-kite thread short between Tower no-480 & 481	
400kV SUGEN-PIRANA	14/Jan/25	14:48	14/Jan/25	16:05	00:00	00:00	00:00	01:17	Line tripping: Cause-kite thread between Tower no-352 & 353	
400kV SUGEN-PIRANA	14/Jan/25	22:18	15/Jan/25	07:27	00:00	00:00	00:00	09:09	Lne taken out for Voltage Control as per Instruction BY SLDC.	100%

Outage			Restorat	ion	Du	ration of C	utage Attributable to			
Element Name	Date	Time	Date	Time	Inter-State Transmission Licensee	Others	System Constraint/Natural Calamity/ Militancy	Deemed Available	Reason of Outage	Availability (%)
					Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
400kV SUGEN-PIRANA	15/Jan/25	09:44	15/Jan/25	10:53	00:00	01:09	00:00	1 00:00	Line tripping: Cause-kite thread short between Tower no-401 & 402	10070
400kV SUGEN - UNOSUGEN	15/Jan/25	16:34	15/Jan/25	17:57	00:00	01:23	00:00	00:00	For R Phase VT MCB replacement at TPL SUGEN end .	
400kV UNOSUGEN-PIRANA	15/Jan/25	14:15	15/Jan/25	15:36	00:00	00:00	00:00	01:21	Line tripping: Cause-kite thread short between Tower no-424 & 425	
400kV SUGEN-PIRANA	19/Jan/25	13:42	19/Jan/25	15:12	00:00	00:00	00:00	01:30	Line tripping: Cause-kite thread short between Tower no-621 & 622	
400kV UNOSUGEN-PIRANA	27/Jan/25	09:16	27/Jan/25	12:20	00:00	03:04	00:00	1 ()():()()	GIS bus extended isolator operation for ICT-4 BAY gas filling at TPL UNOSUGEN end	
400kV SUGEN - UNOSUGEN	27/Jan/25	09:17	31/Jan/25	18:18	00:00	09:01	00:00	00:00	ISOLATORS COATING WORKS at TPL SUGEN end	
400kV PIRANA-PIRANA(PG) I	30/Jan/25	09:18	31/Jan/25	00:00	00:00	00:00	00:00	14:42	Replacement of CB/CT/WT and HCB Isolator and testing of equipments local/remote both end.Continue outage till 13-02-2024	
400kV UNOSUGEN-PIRANA	31/Jan/25	12:41	31/Jan/25	15:10	00:00	02:29	00:00	1 00:00	GIS BUS EXTENDED ISOLATOR OPERATION FOR ICT-4 NORMALIZATIONat TPL SUGEN end	
Feb-25										
400kV PIRANA-PIRANA(PG) I	01/Feb/25	00:00	21/Feb/25	04:22	00:00	00:00	00:00	484:22	Replacement of CB, CT, WT and HCB Isolator and testing of equipments from local and both remote both ends. Continue outage from 30-01-2024 for TPGL Khavada project (LILO of Pirana (TPL)-Pirana (PG) line).	
400kV SUGEN-PIRANA	21/Feb/25	09:10	23/Feb/25	16:22	00:00	55:12	00:00	00:00	for HVIC coating job at SUGEN end.	
400kV SUGEN-JHANOR	24/Feb/25	09:49	27/Feb/25	19:44	00:00	81:55	00:00	00:00	for HVIC coating job at SUGEN end.	
400kV PIRANA-PIRANA(PG) II	26/Feb/25	17:49	26/Feb/25	21:03	00:00	03:14	00:00	00:00	Hotspot attending work at CT Connector at TPL Pirana Susbstation.	100%
400kV PIRANA-PIRANA(PG) I	27/Feb/25	10:17	28/Feb/25	00:00	00:00	00:00	00:00	13:43	CT summation & Jack Bus replacement at PGCIL end. 400 kV Pirana (PG)-Pirana (TPL)-1 (TPGL Khavda project work). Continue outage till 01-03-2024	
400kV SUGEN-JHANOR	28/Feb/25	12:13	28/Feb/25	15:29	00:00	03:16	00:00	00:00	Line tripped on distance protection , From SUGEN - 21.9 KM) , R phase to G (Fault current – 7.48 KA, Auto reclosure operated at PGCIL Jurisdiction.	

Outage		:	Restoration		Duration of Outage Attributable to					
Element Name	Date	Time	Date	Time	Inter-State Transmission Licensee	Others	System Constraint/Natural Calamity/ Militancy	Deemed Available	Reason of Outage	Availability (%)
Na 25					Hrs:Min	Hrs:Min	Hrs:Min	Hrs:Min		
Mar-25 400kV SUGEN-VAPI	05/Mar/25	12:47	05/Mar/25	12:54	00:00	00:00	00:07	00:00	Line taken out for maintenance by TPL SUGEN, but due to high loading, same was taken into service at TPL sugen end.	
400kV SUGEN-VAPI	11/Mar/25	11:25	12/Mar/25	15:59	00:00	28:34	00:00	00:00	for HVIC coating job at SUGEN end.	
400kV PIRANA-PIRANA (PG) I	01/Mar/25	00:00	01/Mar/25	20:57	00:00	00:00	00:00	20:57	CT summation & Jack Bus replacement at PGCIL end. 400 kV Pirana (PG)-Pirana (TPL)-1 (TPGL Khavda project work).Continue outage from 28-02-2025	
400kV PIRANA-PIRANA (PG) II	06/Mar/25	20:21	06/Mar/25	23:47	00:00	03:26	00:00	00:00	Hotspot attending work of R-Phase connector down dropper at TPL Pirana end.	
400kV UNOSUGEN-PIRANA	12/Mar/25	14:51	12/Mar/25	15:55	00:00	00:00	01:04	00:00	Tripped on directional over current Cause: South Gujarat Grid disturbance	
400kV SUGEN-PIRANA	12/Mar/25	14:51	12/Mar/25	15:55	00:00	00:00	01:04	00:00	Tripped on directional over current Cause: South Gujarat Grid disturbance	
400 KV SUGEN-PIRANA LINE	12/Mar/25	15:19	12/Mar/25	16:04	00:00	00:00	00:45	00:00	Sugen end breaker was opened manually (unintended Trippings at Pirana Substation)	
400 KV SUGEN-PIRANA LINE	12/Mar/25	15:48	12/Mar/25	15:51	00:00	00:00	00:03	00:00	Line trip on overvoltage at SUGEN end . (unintended Trippings at Pirana Substation)	
400 KV UNOSUGEN-PIRANA LINE	12/Mar/25	15:37	12/Mar/25	18:24	00:00	00:00	02:47	00:00	SUGEN end breaker was opened manually, Line charged (unintended Trippings at Pirana Substation)	
400 KV UNOSUGEN-PIRANA LINE	12/Mar/25	14:51	12/Mar/25	15:55	00:00	00:00	01:04	00:00	TPL Pirana substation end breaker was opened manually. (unintended Trippings at Pirana Substation)	
400 KV SUGEN-JHANOR LINE	12/Mar/25	15:40	12/Mar/25	18:24	00:00	00:00	02:44	00:00	Gandhar substation breaker opened and SUGEN end breaker was opened manually. (unintended Trippings at NTPC Gandgar End)	100%
400 KV SUGEN-UNOSUGEN LINE	12/Mar/25	15:37	12/Mar/25	16:37	00:00	00:00	01:00	00:00	Line trip on over voltage at SUGEN end . (unintended Trippings at SUGEN Substation)	
400 KV SUGEN VAPI LINE	12/Mar/25	15:59	12/Mar/25	16:14	00:00	00:00	00:15	00:00	"BLACK OUT EMERGENCY EVENT" Line tripped on overvoltage at SUGEN end , Same line was charged from PGCIL end and then at SUGEN end. (unintended Trippings at PGCIL Substation)	
400 KV SUGEN-UNOSUGEN LINE	12/Mar/25	16:04	12/Mar/25	16:33	00:00	00:00	00:29	00:00	Line was tripped on overvoltage at SUGEN end. (unintended Trippings at SUGEN Substation)	
400kV SUGEN-PIRANA	15/Mar/25	02:02	15/Mar/25	07:19	00:00	00:00	00:00		High Voltage Control by SLDC.	
400kV SUGEN-PIRANA 400kV SUGEN-PIRANA	21/Mar/25 24/Mar/25	19:47	22/Mar/25 24/Mar/25	13:40	00:00	00:00	00:00	00:00	R-PH LA replacement work at TPL SUGEN end. Flashover spot was observed on conductor, Suspected fault was kite thread on Y-phase conductor between towers 322 and 323.	
400kV UNOSUGEN-PIRANA	24/Mar/25	13:24	24/Mar/25	14:01	00:00	00:00	00:00	00:37	Flashover spot was observed on conductor, Suspected fault was kite thread on Y-phase conductor between towers 322 and 323.	
400kV SUGEN-PIRANA	24/Mar/25	13:54	24/Mar/25	15:43	00:00	00:00	00:00	13:49	Flashover spot was observed on conductor, Suspected fault was kite thread on Y-phase conductor between towers 322 and 323.	
400 KV SUGEN VAPI LINE	30/Mar/25	11:41	30/Mar/25	12:09	00:00	00:28	00:00	00:00	Line was tripped on distanace protection. Distance from SUGEN end 91.2 KM. (Fault in PGCIL Juridiction)	
400 KV SUGEN VAPI LINE	30/Mar/25	12:19	30/Mar/25	15:50	00:00	03:31	00:00	00:00	Line was tripped on distanace protection. Distance from SUGEN end 83.2 KM. (Fault in PGCIL Juridiction)	

SCHEDULE-II- Elements where restoration time has exceeded the standards specified in Regulation 5(b)

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)
NIL	NIL	NIL

SCHEDULE-III- Details of compesation paid by the inter-state Transmission Licensee

		of Regulation 5 (a)	Violation of F (b	•			
Element Name	% Availability prescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	Compensation paid (in Rs.)		
			NIL				
Total							

SCHEDULE-V Data to be compiled by the Inter-State Transmission Licensees

Sl. No.	Types of Failure	Restoration Time (Days)					
A. Ele	ments of the Transmission Line for Single Circuit (S/C), Double Circuit (D/C) seperately	and Multi-Circuit (M/C) towers for	each kV class			
	Postinulous		Terrain Type				
	Particulars	Plain	River Bed	Hilly			
	Insulator failure	-	-				
	(i) Insulator failure in Single Phase _ 400kV		NA	NA			
1	(a) June 24 -400kV PIRANA-PIRANA(PG) I Line - Location No. 624B	0.22					
1	(b) Jul-2024 -400 kV Unosugen Pirana Line - Location No.438	0.47					
	(ii) Insulator failure in two Phases	NIL	NA	NA			
	(iii) Insulator failure in three Phases	NIL	NA	NA			
2	Tower after collapse by Emergency Restoration System (ERS) for S/C, D/C and M/C separately	NIL	NA	NA			
3	Tower after collapse without Emergency Restoration System (ERS) for S/C. D/C and M/C separately	NIL	NA	NA			
	Tower damage (not collapse)						
4	One arm damage	NIL	NA	NA			
	Two arms damage	NIL	NA	NA			
	Snapping of phase condcutor						
5	Conductor snapping in Single phase	NIL	NA	NA			
•	Conductor snapping in two phase	NIL	NA	NA			
	Conductor Snapping in three phases	NIL	NA	NA			
6	Failure of earth wire	NIL	NA	NA			
7	Insulator failure with conductor snapping	NIL	NA	NA			
8	Any other combination of failures	NIL	NA	NA			
	B. Elements of the sub-station for each kV cla	ss separately					
	Failure of Inter Connecting Transf	ormers (ICTs)					
	Restoration of the failed ICT						
1	Other major failures in ICTs	Single Phase unit	Three Phase unit				
	(i) Replacement of faulty bushings	NA	NA	NA			
	(ii) Replacemen of failed /blasted bushings	NA	NA	NA			
	(iii) Replacement of faulty tap chargers	NA	NA	NA			
2	Failure of Reactors						
2	Restoration of the failed reactor	NA	NA	NA			